ProtoDUNE @ CERN

Steve Kettell
DUNE Collaboration Meeting
January 12, 2016



Key Recent Developments

- CERN research board met in December and officially approved ProtoDUNE Single-Phase (now NP-04) following the SPSC recommendation
- MOUs signed between CERN and the DUNE project for ProtoDUNE Single-Phase responsibilities. MOU for WA105/NP02 signed
- DUNE announced an updated detector management structure incorporating both the single-phase and dual-phase prototyping efforts at CERN that will allow the collaboration to build on synergies between the two efforts



Updated DUNE Management Structure Coordination across four detector organizations **DUNE** General Assembly through Technical Board and Project Office DUNE Institutional Fermilab Board Directorate **DUNE** Co-Management Spokespersons EFIG TC RC **Executive Committee** (Co-Spokesperson) Collaboration Project Office Technical Board Resource Board (PM) (TC) (RC) Near ProtoDUNE ProtoDUNE Accelerator Far Computing Single-Phase **Dual-Phase** Detector Detector Physics & Beam & Software (Coordinator (Coordinator (Coordinator (Coordinator (Coordinator) Interfaces (Coordinator) & (Manager) &(Manager) &(Manager) &(Manager) (Coordinator)



Management Structure for Far Detector and its prototypes

We recognize the need to incorporate NP02 and the dual phase far detector into the FD organization and are working towards this. This is a complex process. This outline shows a simplistic possible model.

131.02.02.01 Project Management (Stewart)

Correlated WG structure

• • •

131.02.02.02 TPC (Paulos, Yu)

131.02.02.03 DAQ (Barr)

131.02.02.04 Installation (Fowler)

131.02.02.05 Photon (Buchanan)

131.02.02.06 Cold Electronics (Hackenburg, Worcester)

131.02.02.07 ProtoDUNE-SP (Chamizo-Llatas)

131.02.02.?? ProtoDUNE-DP (???)




New ProtoDUNE Management Teams

- The DUNE management teams who will coordinate ProtoDUNE activities at CERN have been mostly identified
 - ProtoDUNE Single-Phase
 - Coordinators: Flavio Cavanna (FNAL) & Christos Touramanis (Liverpool)
 - Deputy Coordinator: Thomas Kutter (LSU)
 - Manager: Maria Chamizo Llatas (CERN)
 - ProtoDUNE Dual-Phase
 - Coordinators: Dario Autiero (IPNL) & Takuya Hasegawa (KEK)
 - Manager: TBD



Integration of ProtoDUNE Single-Phase and Dual-Phase Efforts


- New management teams will meet at CERN soon to discuss how best to further integrate the two efforts
- Potential structure incorporating common working groups illustrated here






ProtoDUNE Single-Phase Schedule

- The management team has developed a high-level schedule for the next three years that defines the sequence of activities needed to construct, install and commission the detector on the timeline required for operation in 2018
- Currently L3 managers are working to update the complete bottoms-up resource-loaded schedule
- Plan to deploy additional resources in the recently appropriated
 FY16 budget to speed up critical path activities







- Detailed schedule for all work needed to construct & outfit the experimental area, build & install the cryostats and cryogenics
- Installation of detectors occurs 4-6 months earlier than in current ProtoDUNE single-phase schedule (need to reconcile)



ProtoDUNE Dual-Phase Schedule

 ProtoDUNE dualphase schedule for construction, installation and commissioning is consistent with the current EHN1 schedule

 EHN1, ProtoDUNE single-phase and dual-phase management teams plan to meet at CERN soon.

r			Duration					20	015							2016											201	7								
•		Activity Name /A666 v3 24/11/15 / AR	(Days)	Start Date	Finish Date	Resources Assigned	Sep	t Oct	Nov	Dec	Jan	Feb	Mar	Apr M	ay J	un Ju	ıl Aug	Sept	Oct	Nov	Dec .	lan F	eb M	lar A	Apr I	May	Jun	Jul A	ug S	iept (Oct N	ov D	ec Jar	Feb	Mar	Apr N
l	1	WA666 v3 24/11/15 / AR					T							\neg							_	_					\neg		_	\top	-			+		\top
	2	Detector Comissioning EHN1	64.00	12/1/17	3/1/18		Ħ		Н					\top								1			1		1	1	+	+	\pm	-	_		_	\vdash
	3	Ready to seal TCO & cryostat	0.00	12/1/17	12/1/17		\Box		H					\top								1		1	$^{+}$		\neg		+	\pm	\pm	Ť		+	1	\vdash
	4	Start of cryogenic operation	0.00	1/8/18	1/8/18		\forall	+	Н	\vdash				+	+		+	\vdash				\top	+	+	$^{+}$		\dashv	+	+	+	+	Ť		+	\vdash	+
	5	LAr purity achieved in side cryostat	0.00	2/26/18	2/26/18		\forall	+	Н	\vdash		Н		+	+		+					\pm	+	+	$^{+}$	_	\dashv	\top	+	+	+	+		7		+
	6	Cosmic tracks recorded	0.00	2/26/18	2/26/18		\forall	+	Н	╫				+	+		+	+				+	+	+	+	_	\dashv	+	+	+	+	+		+		+
	7	Ready for beam	0.00	3/1/18	3/1/18		H	+	Н	╫		Н		+	+	_	+		\vdash		_	+	+	+	+	_	\dashv	+	+	+	+	+		+	-	+
	8						Ħ	+	Н	╟				-	+		+	+				+	+	+	$^{+}$	_	\dashv	+	+	+	+	+		+	T	+
	9	EHN1 cryostat activities	414.00	9/1/15	4/3/17			⊨	H	⊨	=		_	+	÷	+	+	⊨	-	=	_	\Rightarrow	÷	+	+		\dashv	+	+	+	+	+		+	\vdash	+
	10	Cold vessel specification	44.00	9/1/15	10/30/15			_		\vdash		Н		+	+	+	+				-	+	+	+	+		\dashv	+	+	+	+	+		+	\vdash	+
	11	GTT study	136.00	11/6/15	5/13/16		+	+		Щ.	_	Ш	_	_			+	\vdash				+	+	+	+		\dashv	+	+	+	+	+	+	+	\vdash	+
	12	Warm vessel assembly	39.30	9/5/16	10/28/16		+	+	Н	╟		H		+	+	-	_					+	+	+	+		\dashv	+	+	+	+	+		+	\vdash	+
	13	Membrane construction	110.00	10/31/16	3/31/17		+	+	Н	\vdash	Н	H	+	+	+	+	+				_	_	_	╧	+	-	+	+	+	+	+	+	+	+	Н	+
	14	Cryostat ready for detector installation	0.00	4/3/17	4/3/17		+	+	Н	\vdash	\vdash	\vdash	-	+	+	-	-	+				\mp		1	+		\dashv	+	+	+	+	+		+	\vdash	+
	15	.,					+	+	Н	╟				-	+		+	+				+	+	-	+		\dashv	+	+	+	+	+		+		+
	16	Charge readout system	507.00	8/31/15	8/8/17			⊨					_	+	+	+	+				_	\Rightarrow	+	1	#	4	#		+	+	+	+	+	+	\vdash	+
	17	Design of CRP	235.00	8/31/15	7/22/16			-	ш	Щ.	_	\sqcup	_	_	+				\vdash	_	_	+	+	-11	+	_	+	+	+	+	+	+		+	\vdash	+
	18	Signal chimneys + flanges procurement	90.00	11/14/16	3/17/17		Н	\vdash	\vdash	\vdash				+		+	\mathbf{A}	+			_	_	_	-	\vdash	_	+	+	+	+	+	+	+	+	\vdash	+
	19	LEM procurement market survey	30.00	8/22/16	9/30/16		+	+	Н	\vdash				+	+	-		_				+	+	1	\vdash		\dashv	+	+	+	+	+	+	+	\vdash	+
	20	no. 144 LEM procurement	60.00	11/28/16	2/17/17		+	+	Н	╟				+	+		+//	\setminus		A	_	_	-	+	+		+	+	+	+	+	+	+	+	\vdash	\vdash
	21	Anode procurement market survey	30.00	8/22/16	9/30/16		+	+	H	╟		\vdash		+	+	-	+	M /			\ 	+	+	-	+	-	+	+	+	+	+	+		+	\vdash	+
	22	no. 144 Anode procurement	60.00	12/5/16	2/24/17		+	+	Н	╟		\vdash		+	+	_	+	1/ /	\vdash	-	1	_	-	\dashv	+		\dashv	+	+	+	+	+	-	+	\vdash	+
	23	Procurement CRP hanging system	90.00	10/17/16	2/17/17		+	+	Н	╟		Н	_	+	+	+	+	₩	1	ш	<i>II</i> +	_		+	₩	-	+	+	+	+	+	+	+	+	\vdash	+
		Installation feedthrough towers in	14.00	4/24/17	5/11/17		+	+	Н	⊩	\vdash	\vdash	_	+	+	+	+	+	\vdash		-\\	+	\rightarrow	_	₩	_	+	+	+	+	+	+	+	+	\vdash	+
	24	chimneys + CRP hanging systems																<u>'</u>	Λ		- X				T	Ĭ										
	25	Extraction grid preparation (no. 4000 wires)	60.00	10/17/16	1/6/17		П												1		N.					\setminus										
	26	CRP frames procurement	60.00	10/17/16	1/6/17		+	+	Н	╟		H		+	+		+	+	1			+	+	+	+	₩	\dashv	+	+	+	+	+	+	+	\vdash	+
	27	CRP 3x3 #1 module assembly Blg 185	21.00	1/23/17	2/20/17		+	+	Н	╟		H		+	+		+	\vdash				*		\pm	+	Н	\dashv	+	+	+	+	+	+	+	\vdash	+
	28	CRP 3x3 #1 module installation	7.00	6/5/17	6/13/17		+	+	Н	╟		\vdash		+	+		+	\vdash				+	+	\uparrow	+	1	-	+	+	+	-	+		+	\vdash	+
	29	CRP 3x3 #2 module assembly Blg 185	21.00	2/13/17	3/13/17		+	+	Н	╟		\vdash		+	+	_	+	\vdash				٠	\perp	\pm	\pm	+	+	+	+	+	+	+	+	+	\vdash	+
	30	CRP 3x3 #2 module installation	7.00	6/19/17	6/27/17		+	+	Н	\vdash		\vdash		+	+	+	+	\vdash			_	+	\forall	+	\rightarrow	+	┙	+	+	+	+	+	+	+	\vdash	+
	31	CRP 3x3 #3 module assembly Blg 185	21.00	2/27/17	3/27/17		+	+	Н	\vdash				+	+	+	+	\vdash			-	+	4		\forall	+	_	+	+	+	+	+	+	+	\vdash	+
	32	CRP 3x3 #3 module installation	7.00	7/10/17	7/18/17		+	+	Н	╟				+	+		+	+				+	-	+	\rightarrow	+	-		+	+	+	+		+		+
	33	CRP 3x3 #4 module assembly Blg 185	21.00	3/20/17	4/17/17		+	+	Н	╟				+	+	-	+	+			_	+	+	¥		+	\dashv	+	+	+	+	+		+	\vdash	+
	34	CRP 3x3 #4 module installation	7.00	7/31/17	8/8/17		+	+	Н	╟		H		+	+		+	+			_	+	+	+	+	\rightarrow	\rightarrow		+	+	+	+	_	+	\vdash	+
	35						+	+	Н	╟		H		+	+		+	+			_	+	+	+	+	+	\dashv	-	+	+	+	+	_	+	\vdash	+
	36	Drift cage	550.00	9/18/15	10/26/17			⊨	H		\vdash		_	+	÷	+	+	⊨	⊨		_	+	+	+	+	₩	#	+	H	#	=	+	+	+	\vdash	+
	37	PMMA/ITO/TPB R&D	231.00	9/18/15	8/5/16		Н	_	ш	Щ.	_	Ш		_	_		_	\vdash				+	+	+	+	+	\dashv	+	+	+	-	+		+	\vdash	+
	38	Field cage and anode design	120.00	8/22/16	2/3/17		+		H				\exists	Ŧ	Ŧ	Ŧ	-	_	_				+	+	+	+	+	+	+	+	+	+		+	\vdash	+
+	39	Field cage procurement	90.00	3/6/17	7/7/17		+	+	Н	\vdash	\vdash	\vdash	-	+	+		+					Ŧ	V.	_	1		_		+	+	+	+		+	\vdash	+
L	40	Cathode procurement	90.00	3/6/17	7/7/17		+	+	Н	\vdash	\vdash	H	+	+	+		+	+	\vdash			+	+	T	_	T	_	X	+	+	+	+		+	\vdash	+
	41	Field cage assembly	21.00	8/28/17	9/25/17		+	+	Н	\vdash	\vdash	H	\dashv	+	+	+	+	+	\vdash			+	+	Ŧ	Ŧ	\blacksquare	\exists	\rightarrow		_	+	+	-	+	\vdash	+
	42	Cathode assembly	14.00	10/9/17	10/26/17		+	+	Н	\vdash	\vdash	H	+	+	+	+	+	+	\vdash			+	+	+	+	+	\dashv	+	\mp	1	_	+	-	+	\vdash	+
	43	,					+	+	Н	\vdash	\vdash	H	+	+	+	+	+	+	\vdash			+	+	+	+	+	\dashv	+	+	+	+	+	-	+	Н	+
ŀ	40						0.			1	l.	F-1	Mari						0.:		D									_	0.1			Fire		
Į							Sep	Oct	Nov	Dec	Jan	Feb	mar .	Apr M	lay J	un Ju	Aug	Sept	Uct	Nov	Dec .	lan F	eb M	lar A	Apr I	May	Jun	Jul A	ug S	Sept 0	JCt N	ov D	ec Jar	Feb	Mar	Apr N



ProtoDUNE TDR Development

- CERN SPSC has asked the ProtoDUNE single-phase management team to produce a Technical Design Report
- The collaboration has set an internal deadline of early summer 2016 for producing this document
- New ProtoDUNE single-phase management team will take the lead on this task drawing heavily on the CDR and ProtoDUNE single-phase proposal
- A TDR describing ProtoDUNE dual-phase already exists at http://arxiv.org/pdf/1409.4405.pdf



Summary

- ProtoDUNE single-phase joins the dual-phase as official CERN experiments. The management team has been named to coordinate the activities at CERN
- The ProtoDUNE dual-phase effort is being integrated into DUNE, which will allow the collaboration to better coordinate the two EHN1 efforts and take advantage of synergies
- Immediate work
 - Engage additional collaborators in ProtoDUNE (effort needed soon)
 - Update integrated, resource-loaded schedule covering all activities
 - Assess use of additional FY16 funding to advance the production of critical path detector components
 - Develop overall and detailed QA/QC testing plan
 - Identify collaboration team for enacting testing program
 - Assemble the team on the ground at CERN who will install, commission and operate the detectors

